

Eduvest – Journal of Universal Studies Volume 4 Number 05, May, 2024 p- ISSN 2775-3735 e-ISSN 2775-3727

SIMULATION MODEL OF PRECAST CONCRETE ELEMENT DE-LIVERY ON TIME AND OPERATIONAL COSTS OF THE PRECAST YARD IN THE BOARD MILL CONSTRUCTION PROJECt

Annastashia Dinie Aprilia Cakrawinata, Endah Kurniyaningrum*, Bambang Endro Yuwono, Darmawan Pontan

Program Studi Magister Teknik Sipil, Fakultas Teknik Sipil dan Perencanaan, Universitas Trisakti, Indonesia Email: kurnianingrum@trisakti.ac.id*

ABSTRACT

This research aims to develop an optimal delivery model for precast elements in the Board Mill construction project in Pelalawan Regency, Riau, which includes 7,412 precast elements. Using an engineer-to-order manufacturing system and flowshop production, simulations were conducted to evaluate delivery variables and their impact on duration and cost. Data from the simulations were analyzed using linear regression to determine the most optimal delivery model, with the significance of independent variables tested using a P-value threshold of ≤ 0.15. The simulation and calculation results show that the most optimal delivery model for delivering precast column, beam, slab, and crane beam elements is a delivery model with a 12-hour work period or with overtime. The optimal delivery condition for column elements uses 3 cranes and 9 trailers; for beam and slab elements, it uses 3 cranes and 8 trailers; and for crane beam elements, it uses 3 cranes and 7 trailers.

KEYWORDS *Precast Construction, Precast Element Delivery, Supply Chain Management* *This work is licensed under a Creative Commons Attribution-ShareAlike 4.0 International* **SA TO**

INTRODUCTION

The rapid development of construction technology facilitates industrialization in the construction field (Fang & Ng, 2019). Interest in offsite construction (OSC) methods has increased in line with changing needs and times, leading to the development and sustainable use of technology (Ribeirinho et al., 2020). Construction projects using in-situ or on-site methods are influenced by location conditions, weather, and environment, which can cause inefficiencies during the construction

How to cite: Annastashia Dinie Aprilia Cakrawinata et al. (2024). Simulation Model of Precast Concrete Element Delivery on Time and Operational Costs of the Precast Yard in the Board Mill Construction Project*. Journal Eduvest*. *4* (5): 4392-4420 **E-ISSN:** 2775-3727 Published by: <https://greenpublisher.id/>

process and affect the timely completion of the project schedule (Jang et al., 2022). To avoid such delays, prefabricated production or the use of precast elements is implemented to shorten construction time, improve construction quality, and address labor shortages (Lu et al., 2014).

In general, the production methods for precast components can be divided into fixed local production and flowshop production (Yang et al., 2016). The former is suitable for short-term customized component production with low resource utilization (Ruan & Xu, 2022). Studies on the production system used can be categorized into: (1) engineering to order (ETO), (2) make to order (MTO), (3) assemble to order, and (4) make to stock (MTS) (Moengin, 2009).

Precast construction methods can reduce construction duration and costs by 30-50% and 20-25%, respectively, due to standard design, repeated mass production, automated production facilities, and consistent quality assurance (Bernstein et al., 2011). Conversely, there are additional challenges in managing the overall construction process, as there are two or more production sites (precast factory and site), increasing the need for coordination efforts (Koskela, 1992), especially related to logistics management (Lessing et al., 2005). The problem becomes more severe when there are delays in delivery, loading, and unloading materials at temporary storage sites and/or warehouses in the area, or when products are moved on-site, or when minor repairs are needed before installation (Tucker et al., 2001).

To maximize project success opportunities when using a large number of precast elements, a good supply chain plan must be developed (Tucker et al., 2001). Reduced handling and material movement can cut material waste by up to 35%, achieve 100% material distribution accuracy, save 20% in costs, and complete projects 11 weeks ahead of schedule (CPA, 2005). Previous research revealed that proper precast concrete supply chain management could save project costs by 17.7%, 35.7%, and 15.4%, respectively (Z. Wang & Hu, 2017).

In general, delays or early deliveries of prefabricated components are the main obstacles limiting the overall project productivity (Z. Wang & Hu, 2017). For precast manufacturers, customer satisfaction is measured by on-time delivery (Bilec et al., 2006). Late deliveries can disrupt installation progress and consequently cause delays. In addition to extra labor costs due to schedule adjustments, the potential risks of construction delays cannot be ignored if these components are delivered late (Kazaz et al., 2012).

Precast manufacturers face many challenges regarding on-time delivery, with demand variation being the biggest issue (Ballard & Arbulu, 2004; Ko & Ballard, 2005). Previous research shows a high level of uncertainty in the engineer-to-order (ETO) environment because the delivery date must be determined when the customer's order is placed, even though the product is not fully specified (Bertrand $\&$ Muntslag, 1993). In this context, supply chain management plays a crucial role in the delivery system of precast concrete from the fabrication site to the project. Logistics operations must be efficient and reliable, especially when there is a long distance between the manufacturing plant and the construction site (Bortolini et al., 2019; Skjelbred et al., 2015).

In light of the above literature, the researcher aims to investigate the delivery of precast concrete elements for the Board Mill construction project located in Pelalawan Regency, Riau, with a total of 7,412 precast elements comprising 1,794 columns, 1,923 beams, 3,217 slabs, and 478 crane beams. Using the engineer-toorder manufacturing system and flowshop production, the analysis will be based on several simulations related to delivery variables and their impact on time and cost to optimize the delivery of precast concrete from the fabrication site to the assembly site.

Previous research includes various studies on precast concrete supply chain management. (Muka et al., 2023) developed a supply chain risk management model for PT. Adi Jaya Beton, identifying risks such as delivery delays and product quality. (Bataglin et al., 2020) proposed a planning and control model for the delivery and installation of prefabricated building systems with the synergy of Lean and BIM, showing increased efficiency and reduced risk. (Phan & Athigakunagorn, 2022) applied a simulation-based Just-In-Time strategy, enhancing supply chain efficiency with batch delivery. (Ko, 2013) developed a mathematical model for material transshipment, helping to optimize costs and processes. (S. Wang et al., 2020) and (Yuan et al., 2020) focused on optimizing production processes using value stream mapping and discrete event simulation, increasing efficiency and reducing waste.

(Fang & Ng, 2019) used genetic algorithms for the logistics of precast components, reducing costs and increasing productivity. (Han et al., 2023) and (Hussein et al., 2021) conducted comprehensive reviews of prefabricated construction supply chain management, highlighting the importance of technology and sustainability. (Jiang & Wu, 2021) discussed production optimization with a hybrid make-to-order and make-to-stock model, improving flexibility and efficiency. (Nica, 2019) and (Ho, 2019) focused on optimizing rebar supply and production planning in the supply chain, while (Jeon et al., 2021) developed a simulation model for precast supply chain management. (Yusuf et al., 2019) optimized production scheduling considering supply chain risks.

(Al-Bazi et al., 2010) used optimization simulations to improve the reliability of off-site production. (Mao et al., 2024) and (Dan et al., 2024) developed just-intime delivery optimization models and multi-shift production scheduling. (Dan & Liu, 2023) integrated production and transportation scheduling with delivery time windows. (Nicał, 2021) and (Marasini & Dawood, 2002) optimized transportation and stockyard layout, improving operational efficiency and inventory management. In optimizing work to avoid cost overruns, including paying attention to the conditions of sub-contractors, namely regarding labor and working hours (Kurniyaningrum, 2024)

Unlike previous research that focuses on optimizing the fabrication cycle and supply chain management in enclosed precast factories using hoist cranes, this study examines the combination of delivery variables in open and conventional factories with crawler cranes. Additionally, previous research is generally conducted on residential and commercial building projects focusing on customer satisfaction, while this study focuses on timeliness and cost savings in a paperboard factory project.

The formulation of the problem in this research is: What is the most optimal delivery model based on the simulation created when viewed from the perspective

of duration and cost? The aim of this research is to obtain the most optimal delivery model for precast elements based on the simulation created when viewed from the perspective of duration and cost.

RESEARCH METHOD

Concept and Research Model

The concept of research refers to the fundamental idea or notion that underpins a study. The main focus of this research is to determine the most optimal delivery model to enhance the effectiveness and efficiency of precast element delivery. The research method used involves simulating a combination of variables against specified parameters. After the simulation is conducted, the significance of each variable is tested against the simulation parameters to determine the influence of each variable on the simulation parameters. Subsequently, the optimal values are sought to achieve the most optimal delivery model.

Description of the Research Location

The study focuses on the delivery of precast elements from the precast yard of PT. X during the construction of the Board Mill, which involves 7,412 precast elements, including columns, beams, slabs, and crane beams. The loading-unloading process uses crawler cranes with various tonnage capacities, while deliveries are made using standard lowbed trailers with a maximum capacity of 26 tons. The main challenges of this project include the ineffectiveness of heavy equipment procurement planning and transportation modes, leading to issues such as overcrowded stacking areas, failure to meet installation schedules, and a decline in the quality of elements.

Research Data Collection

The data collected in this study consists of: **Primary Data:** Daily report data related to the number of trips and elements sent, the number of transportation fleets, and the size of the hour meter (HM) crawler crane. **Secondary Data:** Historical data from literature studies such as books, journals, papers, and previous studies.

Data Analysis Method

The researchers use mathematical modeling and predictive simulations to analyze and interpret the collected data. Mathematical modeling is employed to model the delivery system of precast elements, while predictive simulations are used to configure variable settings under several alternative working durations: 8 hours, 12 hours, and 16 hours for columns, beams, slabs, and crane beams.

Analysis and Discussion of Data Processing Results

Based on historical data of precast element delivery activities at the precast yard, the researchers identified factors influencing the simulation of precast element delivery: loading time, travel time, working hours, number of trailers, number of cranes, maximum trailer capacity, and crane and trailer rental rates. These factors,

as independent variables, affect dependent variables such as the maximum number of loadings per day, the maximum number of trips per day, the number of elements delivered per day, the delivery duration of each precast element, and operational delivery costs. Using data from the simulation results, a linear regression analysis is conducted to determine the optimal delivery model based on duration and cost. The significance of independent variables to the delivery model is tested with a Pvalue ≤ 0.15 , which is more lenient than the common threshold of 0.05 because the research is exploratory. After the significance test, the optimal value (Y-minimum) is sought using the regression equation: $Y = (B_1 \times x_1) + (B_2 \times x_2) + \cdots + (B_n \times x_n) +$ Constant. The smallest Y value from all simulations indicates the most optimal delivery model.

RESULT AND DISCUSSION

Research Parameters

This research involves additional important parameters, namely the duration of delivery and the cost of delivery. Delivery duration refers to the time it takes to deliver precast elements in a project, while shipping costs cover all costs related to the shipping process, including the price of trailer rentals and crawler cranes. The relationship between the number of delivery fleets and heavy equipment with the duration and cost of delivery is the main focus of research to understand the efficiency and effectiveness of the delivery process.

Data Collection

To understand the relationship between variables and research parameters, researchers process daily report data and simulate several conditions. The data used includes:

- **Data Hour Meter Crane:** The cumulative number of hour meter cranes per month used for lifting elements from molding to stacking area.
- **Trip Data and Number of Elements Delivered:** The number of trailer units in operation and elements transported per unit per month.
- **Crane Rental Price:** Based on interviews, crane rental rates are charged with a minimum charge system every 200HM.
- **Trailer Rental Price:** The trailer rental price is calculated cumulatively hours per day, with an overtime rate if used more than 8 hours per day.

Alternative Simulations

In each simulation created there are bound variables that do not change, while these variables are loading time and travel time. Both time variables affect the maximum capacity of elements delivered per day which also affects the cost of renting trailers and cranes.

Figure 1 Cycle Loading Time and Travel Time

Number 1 in the figure above shows the loading time which includes the time for loading elements from stacking the area to the top of the trailer using a crawler crane until the trailer loaded with precast elements leaves the precast yard. While the number 2 in the picture above shows the travel time which includes the travel time of the loaded trailer to arrive at the site until the trailer returns to the precast yard empty.

Simulations are created for delivery per column, beam, slab, and beam crane precast element during normal business hours (8 hours), 2-shift work hours (16 hours), and overtime work hours (12 hours). The independent variable in the simulation carried out is the number of cranes as heavy equipment for loading and trailers as transportation fleets.

Column

The table below is a delivery simulation for 1,794 column elements. The table with the red border is the result of a simulation of the delivery of prefabricated elements **of the column** with 1 crawler crane, the green border with 2 crawler cranes, and the blue border with 3 crawler cranes. Each table is simulated with variations in working hours (8 hours, 12 hours, and 16 hours) and variations in the number of trailers in operation.

Table 1 Column Delivery Simulation

Annastashia Dinie Aprilia Cakrawinata, Endah Kurniyaningrum, Bambang Endro Yuwono, Darmawan Pontan

The table above shows the durations that are the result of delivery simulations created for column elements for each working hour condition (8, 12, and 16 working hours) with various combinations of *crane* and *trailer* counts.

Beam

The table below is a delivery simulation for 1,923 *beam elements*. The table with the red border is the result of a simulation of the delivery of prefabricated beam elements with 1 *crawler crane*, the *green border* with 2 *crawler* cranes, and the blue border with 3 *crawler cranes.* Each table is simulated with variations in working hours (8 hours, 12 hours, and 16 hours) and variations in the number of *trailers* in operation.

| Jumlah Crane | Jam Kerja | Jumlah TL Standar | Durasi (days) | Jumlah Crane | Jam Kerja | Jumlah TL Standar | Durasi (days) | Jumlah Crane | Jam Kerja | Jumlah TL Standar | Durasi (days) |
|-----------------|-------------------------|-------------------------|------------------|-------------------------|--------------|--------------------------------|------------------|-------------------------|-------------------------|--------------------------------|------------------|
| $\mathbf{1}$ | 8 | $\mathbf{1}$ | 481 | $\overline{\mathbf{c}}$ | 8 | $\mathbf{1}$ | 481 | 3 | 8 | $\mathbf{1}$ | 481 |
| $\mathbf{1}$ | $\overline{8}$ | \overline{c} | 241 | $\overline{2}$ | 8 | \overline{c} | 241 | 3 | 8 | $\overline{\mathbf{c}}$ | 241 |
| $\mathbf{1}$ | $\overline{\mathbf{8}}$ | $\overline{\mathbf{3}}$ | 161 | $\overline{2}$ | 8 | 3 | 161 | 3 | 8 | $\overline{3}$ | 161 |
| $\,1$ | 8 | $\overline{4}$ | 161 | \overline{c} | 8 | 4 | 121 | 3 | 8 | 4 | 121 |
| 1 | 8 | 5 | 161 | $\overline{\mathbf{c}}$ | 8 | 5 | 97 | 3 | 8 | 5 | 97 |
| $\mathbf{1}$ | 8 | 6 | 161 | \overline{c} | 8 | 6 | 81 | 3 | 8 | 6 | 81 |
| $\mathbf{1}$ | 8 | $\overline{7}$ | 161 | \overline{c} | 8 | 7 | 81 | 3 | 8 | $\overline{7}$ | 69 |
| $\mathbf{1}$ | $\overline{8}$ | 8 | 161 | $\overline{2}$ | 8 | $\overline{8}$ | 81 | $\overline{\mathbf{3}}$ | 8 | $\overline{8}$ | 61 |
| $\mathbf{1}$ | $\overline{\mathbf{8}}$ | 9 | 161 | $\overline{2}$ | 8 | 9 | 81 | $\overline{\mathbf{3}}$ | $\overline{\mathbf{8}}$ | $\overline{9}$ | 54 |
| $\mathbf{1}$ | 8 | 10 | 161 | \overline{c} | 8 | 10 | 81 | $\overline{3}$ | 8 | 10 | 54 |
| $\mathbf{1}$ | $\overline{8}$ | 11 | 161 | $\overline{\mathbf{c}}$ | 8 | 11 | 81 | 3 | 8 | 11 | 54 |
| $\mathbf{1}$ | 12 | $\mathbf{1}$ | 241 | $\overline{2}$ | 12 | $\mathbf{1}$ | 241 | 3 | 12 | $\mathbf{1}$ | 241 |
| $\mathbf{1}$ | 12 | \overline{c} | 121 | $\overline{\mathbf{c}}$ | 12 | \overline{c} | 121 | 3 | 12 | $\overline{\mathbf{c}}$ | 121 |
| $\mathbf{1}$ | 12 | 3 | 97 | \overline{c} | 12 | 3 | 81 | 3 | 12 | 3 | 81 |
| $\mathbf{1}$ | 12 | $\sqrt{4}$ | 97 | \overline{c} | 12 | $\overline{4}$ | 61 | $\overline{3}$ | 12 | $\overline{\mathbf{4}}$ | 61 |
| $\mathbf{1}$ | 12 | $\sqrt{5}$ | 97 | \overline{c} | 12 | 5 | 49 | 3 | 12 | 5 | 49 |
| $\mathbf{1}$ | 12 | 6 | 97 | \overline{c} | 12 | 6 | 49 | 3 | 12 | 6 | 41 |
| $\mathbf{1}$ | 12 | $\overline{7}$ | 97 | \overline{c} | 12 | 7 | 49 | 3 | 12 | $\overline{7}$ | 35 |
| $\mathbf{1}$ | 12 | $\,8\,$ | 97 | \overline{c} | 12 | 8 | 49 | 3 | 12 | $\overline{\mathbf{8}}$ | 33 |
| $\mathbf{1}$ | 12 | 9 | 97 | \overline{c} | 12 | 9 | 49 | 3 | 12 | 9 | 33 |
| $\mathbf{1}$ | 12 | 10 | 97 | \overline{c} | 12 | 10 | 49 | 3 | 12 | 10 | $\overline{33}$ |
| $\mathbf{1}$ | 12 | 11 | 97 | \overline{c} | 12 | 11 | 49 | $\overline{3}$ | 12 | 11 | 33 |
| $\mathbf{1}$ | 16 | $\mathbf{1}$ | 193 | \overline{c} | 16 | $\mathbf{1}$ | 193 | 3 | 16 | $\mathbf{1}$ | 193 |
| $\mathbf{1}$ | 16 | | 97 | \overline{c} | 16 | | 97 | 3 | 16 | $\overline{2}$ | 97 |
| $\mathbf{1}$ | 16 | $rac{2}{3}$ | 81 | \overline{c} | 16 | $rac{2}{3}$ | 65 | 3 | 16 | $\overline{3}$ | 65 |
| $\,$ 1 $\,$ | 16 | $\overline{4}$ | $81\,$ | $\overline{2}$ | 16 | $\overline{\mathcal{L}}$ | 49 | $\overline{3}$ | 16 | $\overline{4}$ | 49 |
| $\mathbf{1}$ | 16 | 5 | $81\,$ | \overline{c} | 16 | 5 | 41 | 3 | 16 | 5 | 39 |
| $\mathbf{1}$ | 16 | 6 | 81 | \overline{c} | 16 | 6 | 41 | $\overline{3}$ | 16 | 6 | 33 |
| 1 | 16 | $\frac{1}{7}$ | 81 | \overline{c} | 16 | $\overline{7}$ | 41 | 3 | 16 | $\overline{7}$ | 28 |
| $\mathbf{1}$ | 16 | $\,$ 8 $\,$ | 81 | \overline{c} | 16 | 8 | 41 | $\overline{\mathbf{3}}$ | 16 | 8 | 27 |
| $\mathbf{1}$ | 16 | 9 | 81 | \overline{c} | 16 | 9 | 41 | 3 | 16 | 9 | 27 |
| $\,1\,$ | 16 | 10 | 81 | $\overline{2}$ | 16 | 10 | 41 | $\overline{3}$ | 16 | 10 | 27 |
| 1 | 16 | 11 | 81 | $\overline{2}$ | 16 | 11 | 41 | 3 | 16 | 11 | 27 |

Table 2 Beam Delivery Simulation

The table above shows the durations that are the result of delivery simulations created for beam elements for each working hour condition (8, 12, and 16 working hours) with various combinations of crane and *trailer* counts.

Slab

The table below is a delivery simulation for 3,217 slab elements. The table with the red border is the result of a simulation of the delivery of prefabricated slab elements with 1 *crawler crane*, the *green border* with 2 *crawler* cranes, and the blue border with 3 *crawler cranes.* Each table is simulated with variations in working hours (8 hours, 12 hours, and 16 hours) and variations in the number of *trailers* in operation.

Table 3 Slab Delivery Simulation

Annastashia Dinie Aprilia Cakrawinata, Endah Kurniyaningrum, Bambang Endro Yuwono, Darmawan Pontan

The table above shows the durations that are the result of delivery simulations created for the *slab elements* for each working hour condition (8, 12, and 16 working hours) with various combinations of *crane* and *trailer* counts.

Crane Beam

The table below is a shipping simulation for 478 *crane beams*. The table with the red border is the result of a simulation of the delivery of prefabricated *elements of crane beam* with 1 *crawler crane*, green *border* with 2 *crawler* cranes, and *blue border* with 3 *crawler cranes.* Each table is simulated with variations in working hours (8 hours, 12 hours, and 16 hours) and variations in the number of *trailers* in operation.

Tabel 4 Simulasi Pengiriman *Crane Beam*

Cost Calculation and Duration of Alternative Simulations

Based on the simulation above, the rental cost calculation for *cranes* and *trailers* is carried out. The cost calculation is based on *the crane* and *trailer* rental *rate* as in the table below.

Table 8 shows the rental rates for a 180-ton crawler crane used in the delivery simulation. The prices in the "Rate 200HM (per day)" column represent the rental cost of the crane along with one operator for an 8-hour workday. The prices in the "Rate 2shift (per day)" column represent the rental cost of the crane along with two operators for a 16-hour workday. Meanwhile, the prices in the "Rate overtime 4 hours (per day)" column represent the rental cost of the crane along with one operator for an additional 4 hours of overtime each day.

| Rate/200HM | Rate/ 300HM | | Rate/HM |
|---|---------------------|----------|---------|
| (1 shift) | (2 shift) | (lembur) | |
| TL Standard Rp $45.000.000$ Rp $78.750.000$ Rp | | | 225.000 |

Table 6 Trailer Rental Prices

Table 9 shows the rental rates for trailers used in the delivery simulation. The prices in the "Rate/200HM (1 shift)" column represent the rental cost of the trailer along with one driver for an 8-hour workday over one month (25 workdays). The prices in the "Rate/300 (2 shift)" column represent the rental cost of the trailer along with two drivers for a 16-hour workday over one month (25 workdays). Meanwhile, the prices in the "Rate/HM (overtime)" column represent the rental cost of the trailer per hour of overtime. With Table 8 and Table 9, the cost calculation for all prefabricated element simulations is carried out according to the amount of duration that has been obtained in the previous subchapter.

Column

The table below shows the cost required for shipping precast columns using 1 crawler crane with variations in working hours (8 hours, 12 hours / with overtime, and 16 hours / 2 shifts) and variations in the number of trailers in operation.

Table 7 Duration and Cost of Simulation Results for Column Elements with 1 Crawler Crane

Beam

The table below shows the costs required for the delivery of precast beams using 1 crawler crane with variations in working hours (8 hours, 12 hours/ with overtime, and 16 hours/ 2 shifts) and variations in the number of trailers in operation.

| Jumlah Crane | Jam Kerja | Jumlah TL Standar | Durasi (days) | TL Rental Cost | Crane Rental Cost TOTAL RENTAL COST | | |
|-----------------|--------------|-------------------------|------------------|--------------------------|---------------------------------------|-----------|---------------|
| 1 | 8 | 1 | 481 | Rp 865.800.000 | Rp 5.291.000.000 | Rp | 6.156.800.000 |
| 1 | 8 | 2 | 241 | Rp 867.600.000 | Rp 2.651.000.000 | Rp | 3.518.600.000 |
| 1 | 8 | 3 | 161 | Rp 869.400.000 | Rp 1.771.000.000 | Rp | 2.640.400.000 |
| 1 | 8 | 4 | 161 | Rp 1.159.200.000 | Rp 1.771.000.000 | Rp | 2.930.200.000 |
| 1 | 8 | 5 | 161 | Rp 1.449.000.000 | Rp 1.771.000.000 | Rp | 3.220.000.000 |
| 1 | 8 | 6 | 161 | Rp 1.738.800.000 | Rp 1.771.000.000 | Rp | 3.509.800.000 |
| 1 | 8 | $\overline{7}$ | 161 | Rp 2.028.600.000 | Rp 1.771.000.000 | Rp | 3.799.600.000 |
| 1 | 8 | 8 | 161 | Rp 2.318.400.000 | Rp 1.771.000.000 | Rp | 4.089.400.000 |
| 1 | 8 | 9 | 161 | Rp 2.608.200.000 | Rp 1.771.000.000 | Rp | 4.379.200.000 |
| $\mathbf 1$ | 8 | 10 | 161 | Rp 2.898.000.000 | Rp 1.771.000.000 | Rp | 4.669.000.000 |
| $\mathbf 1$ | 8 | 11 | 161 | Rp 3.187.800.000 | Rp 1.771.000.000 | Rp | 4.958.800.000 |
| $\mathbf 1$ | 12 | 1 | 241 | Rp 650.700.000 | Rp 3.446.300.000 | Rp | 4.097.000.000 |
| 1 | 12 | $\overline{2}$ | 121 | Rp 653.400.000 | Rp 1.730.300.000 | Rp | 2.383.700.000 |
| 1 | 12 | 3 | 97 | Rp 785.700.000 | Rp 1.387.100.000 | Rp | 2.172.800.000 |
| 1 | 12 | 4 | 97 | Rp 1.047.600.000 | Rp 1.387.100.000 | Rp | 2.434.700.000 |
| $\mathbf 1$ | 12 | 5 | 97 | Rp 1.309.500.000 | Rp 1.387.100.000 | Rp | 2.696.600.000 |
| 1 | 12 | 6 | 97 | Rp 1.571.400.000 | Rp 1.387.100.000 | Rp | 2.958.500.000 |
| $\mathbf 1$ | 12 | 7 | 97 | Rp 1.833.300.000 | Rp 1.387.100.000 | Rp | 3.220.400.000 |
| 1 | 12 | 8 | 97 | Rp 2.095.200.000 | Rp 1.387.100.000 | Rp | 3.482.300.000 |
| $\mathbf 1$ | 12 | 9 | 97 | Rp 2.357.100.000 | Rp 1.387.100.000 | Rp | 3.744.200.000 |
| $\mathbf 1$ | 12 | 10 | 97 | Rp 2.619.000.000 | Rp 1.387.100.000 | Rp | 4.006.100.000 |
| 1 | 12 | 11 | 97 | Rp 2.880.900.000 | Rp 1.387.100.000 | Rp | 4.268.000.000 |
| 1 | 16 | 1 | 193 | Rp 607.950.000 | Rp 3.715.250.000 | Rp | 4.323.200.000 |
| 1 | 16 | 2 | 97 | Rp 611.100.000 | Rp 1.867.250.000 | Rp | 2.478.350.000 |
| 1 | 16 | 3 | 81 | Rp 765.450.000 | Rp 1.559.250.000 | Rp | 2.324.700.000 |
| $\mathbf 1$ | 16 | 4 | 81 | Rp 1.020.600.000 | Rp 1.559.250.000 | Rp | 2.579.850.000 |
| $\mathbf 1$ | 16 | 5 | 81 | Rp 1.275.750.000 | Rp 1.559.250.000 | Rp | 2.835.000.000 |
| $\mathbf 1$ | 16 | 6 | 81 | Rp 1.530.900.000 | Rp 1.559.250.000 | Rp | 3.090.150.000 |
| $\mathbf 1$ | 16 | $\overline{7}$ | 81 | Rp 1.786.050.000 | Rp 1.559.250.000 | Rp | 3.345.300.000 |
| $\mathbf 1$ | 16 | 8 | 81 | Rp 2.041.200.000 | Rp 1.559.250.000 | Rp | 3.600.450.000 |
| $\mathbf 1$ | 16 | 9 | 81 | Rp 2.296.350.000 | Rp 1.559.250.000 | Rp | 3.855.600.000 |
| 1 | 16 | 10 | 81 | Rp 2.551.500.000 | Rp 1.559.250.000 | Rp | 4.110.750.000 |
| $\mathbf{1}$ | 16 | 11 | 81 | Rp 2.806.650.000 | Rp 1.559.250.000 | Rp | 4.365.900.000 |

Table 8 Duration and Cost of Simulation Results for Beam Elements with 1 Crawler Crane

Slab

The table below shows the costs required for the delivery of precast slabs using 1 crawler crane with variations in working hours (8 hours, 12 hours/ with overtime, and 16 hours/ 2 shifts) and variations in the number of trailers in operation.

Table 9 Duration and Cost of Simulation Results for Slab Elements with 1 Crawler Crane

Crane Beam

The table below shows the costs required for the delivery of a precast beam crane using 1 crawler crane with variations in working hours (8 hours, 12 hours/ with overtime, and 16 hours/ 2 shifts) and variations in the number of trailers in operation.

Table 10 Duration and Cost of Simulation Results for Beam Crane Elements with 1 Crawler Crane

Annastashia Dinie Aprilia Cakrawinata, Endah Kurniyaningrum, Bambang Endro Yuwono, Darmawan Pontan

Discussion

The most optimal delivery model is needed for the combination of shipping variables in a system of precast element delivery activities in the *precast yard* at PT. X to avoid *cost overruns* and delays in project *deliverables* in the field. Therefore, the researcher simulated the combination of shipping variables to see its effect on the duration and operational costs of the preprint shipping used. The simulated variables are in the form of the number of *trailers,* the number of *cranes*, and working hours in one day (specifically for delivery).

After simulating the combination of variables for all types of prefabricated elements to be delivered, the duration and cost calculations are carried out. The tables below show the optimal data compilation of the results of each simulation for each type of precast element (column, beam, *slab*, and *crane beam*).

| Jumlah Crane | Jam Kerja | Jumlah TI. Standar | Durasi (days) | TL Rental Cost | Crane Rental Cost | TOTAL RENTAL COST |
|-----------------|-----------------|--------------------------|-------------------|---------------------------------|------------------------------|------------------------------------|
| | 8 | 3 | 299 | 1.614.600.000 Rp | Rp 3.289.000.000 | 4.903.600.000 Rp |
| 2 | 8 | 6 | 150 | 1.620.000.000 R _D | Rp 3.300.000.000 | 4.920.000.000 Rp |
| 3 | 8 | 9 | 100 ⁻¹ | 1.620.000.000 R _D | Rp 3.300.000.000 | 3.300.000.000 R_{D} |
| | | | | | | |
| | 12 | 3 | 180 | 1.458.000.000 R _D | Rp 2.574.000.000 | 4.032.000.000 Rp |
| \overline{c} | 12 | 5 | 90 | 1.215.000.000 R _D | Rp 2.574.000.000 | 3.789.000.000 Rp |
| \mathcal{R} | 12 ₁ | \mathbf{R} | 60 | 1.296.000.000 R n | Rp 2.970.000.000 | 2.574.000.000 Rn |
| | | | | | | |
| | 16 | 3 | 150 | 1.417.500.000 R _D | Rp 2.887.500.000 | 4.305.000.000 Rp |
| 2 | 16 | 5 | 75 | 1.181.250.000 R _D | Rp 2.887.500.000 | 4.068.750.000 Rp |
| | 161 | 8 | 501 | .260.000.000 Rn | R _p 2.887.500.000 | 2.598.750.000 Rn |

Table 11 Tabulation of Optimal Data Simulation Results for Column Elements

The table above with a red border is the optimal condition for sending column elements for 8 working hours, *green border* for 12 working hours, and blue *border* for 16 working hours or 2 *shifts*.

Table 12 Tabulation of Optimal Data Simulation Results for Beam Elements

| Jumlah Crane | Jam Kerja | Jumlah TL Standar | Durasi (days) | | TL Rental Cost | Crane Rental Cost | | TOTAL RENTAL COST |
|-----------------|--------------|-------------------------|------------------|---------|----------------|-------------------|------------------------|------------------------------------|
| | 8 | 3 | 161 | Rp | 869.400.000 | Rp 1.771.000.000 | Rp | 2.640.400.000 |
| $\overline{2}$ | 8 | 6 | 81 | R_{D} | 874.800.000 | Rp 1.782.000.000 | $\mathbf{R}\mathbf{p}$ | 2.656.800.000 |
| $\overline{3}$ | 8 | 9 _l | | 54 Rp | 874.800.000 | Rp 1.782.000.000 | Rp | 2.656.800.000 |
| | | | | | | | | |
| | 12 | 3 | 97 | Rp | 785.700.000 | Rp 1.387.100.000 | Rp | 2.172.800.000 |
| $\overline{2}$ | 12 | 5 | 49 | R_{D} | 661.500.000 | Rp 1.401.400.000 | $\mathbf{R}\mathbf{p}$ | 2.062.900.000 |
| $\overline{3}$ | 12 | 8 | 33 ¹ | R_{D} | 712.800.000 | Rp 1.415.700.000 | Rp | 2.128.500.000 |
| | | | | | | | | |
| | 16 | 3 | 81 | R_{D} | 765.450.000 | Rp 1.559.250.000 | Rp | 2.324.700.000 |
| \overline{c} | 16 | 5 | 41 | R_{D} | 645.750.000 | Rp 1.578.500.000 | Rp | 2.224.250.000 |
| 3 | 16 | 8 | 27 | R_{D} | 680.400.000 | Rp 1.559.250.000 | Rp | 2.239.650.000 |

The table above with a red border is the optimal condition for the delivery of beam elements for 8 working hours, the green border for 12 working hours, and the blue border for 16 working hours or 2 shifts.

Table 13 Tabulation of Optimal Data Simulation Results for *Slab Elements*

The table above with a red border is the optimal condition for sending slab elements for 8 working hours, *green border* for 12 working hours, and blue *border* for 16 working hours or 2 *shifts*.

Table 14 Tabulation of Optimal Data Simulation Results for *Crane Beam Elements*

| | | | | | Lichtchis | | | | |
|----------------|-------|--------|--------|----------------|-----------------------|----------------|-------------------|---------|---------------------|
| Jumlah | Jam | Jumlah | Durasi | | TL Rental Cost | | Crane Rental Cost | | TOTAL RENTAL |
| Crane | Keria | TL | (days) | | | | | | COST |
| | 8 | 3 | 40 | Rp | 216.000.000 | R_{D} | 440.000.000 | Rp | 656.000.000 |
| \overline{c} | 8 | 6 | 20 | Rp | 216.000.000 | Rp | 440.000.000 | Rɒ | 656.000.000 |
| 3 | 8 | 9 | | 14 Rp | 226.800.000 | R _D | 462,000,000 | Rp | 688.800.000 |
| | | | | | | | | | |
| | 12 | 3 | 24 | Rp | 194.400.000 | Rp | 343.200.000 | Rp | 537.600.000 |
| 2 | 12 | 5 | 12 | Rp | 162.000.000 | Rp | 343.200.000 | Rp | 505.200.000 |
| $\mathbf{3}$ | 12 | ⇁ | 9 | R_{D} | 70 100 000 | Rn | 386.100.000 | R_{D} | 556.200.000 |
| | | | | | | | | | |
| | 16 | 3 | 20 | Rp | 189.000.000 | Rp | 385.000.000 | Rp | 574.000.000 |
| 2 | 16 | 5 | 10 | R_{D} | 157.500.000 | R_{D} | 385.000.000 | Rp | 542.500.000 |
| 3 | 16 | ⇁ | 7 | R _n | 54.350.000 | R_{D} | 404.250.000 | R_{D} | 558.600.000 |

The table above with a red border is the optimal condition for the delivery *of crane beam* elements for 8 working hours, *green border* for 12 working hours, and blue *border* for 16 working hours or 2 *shifts*.

Based on the results of the simulation, a linear regression analysis was carried out to obtain:

Significance of simulation variables on duration

The table below contains the most optimal data from the delivery modeling of all types of precast elements along with the combination of simulation variables with their duration.

Table 15 Variable Data X1, X2, X3, to See Its Significance to Duration (Y)

From the table above, it can be seen that the variables of the number of *cranes*, working hours, and the number of *trailers* become input variables X1, X2, and X3 while Duration is the output or variable Y. All of these variables are searched for linear regression to get the P-value or *predictive value* of each X variable as follows.

Table 16 Results of *Predictive Value* (First Regression) Variables X1, X2, and X3 to Duration (Y)

| | $P-value$ |
|--------------|-----------|
| Intercept | 0,000 |
| x1 | 0,312 |
| x^{\prime} | 0,089 |
| x3 | 0,736 |

In the context of regression, *the P-value* is a statistical measure used to evaluate the statistical significance of the regression coefficient. The smallest *Pvalue* in the first regression (in green *cells*) has satisfied Equation 1 but is validated by regression once again (only for variable x2 to Y) and the following results are obtained.

Table 17 Results of *the Predictive Value* (Second Regression) of the Working Time Variable (x2) to Duration

After the second regression, a smaller P-value was obtained, indicating that the significance of the simulation variable of Working Time on Duration was the most significant.

Significance of simulated variables to cost

The table below contains the most optimal data from the delivery modeling of all types of prefabricated elements along with the combination of simulation variables and their costs.

Table 18 Variable Data X1, X2, X3, to See Its Significance to Cost (Y)

From the table above, it can be seen that the variables of the number of *cranes*, working hours, and the number of *trailers* become input variables X1, X2, and X3 while Duration is the output or variable Y. All of these variables are searched for linear regression to get the P-value or *predictive value* of each X variable as follows.

Table 19 Results of *Predictive Value* (First Regression) Variables X1, X2, and $X³$ to Cost (Y)

| 110000000 | | | | | | |
|----------------|-------------|--|--|--|--|--|
| | P-value | | | | | |
| Intercept | 0,183845474 | | | | | |
| Jumlah Crane | 0,140326132 | | | | | |
| Jam Kerja | 0,725876578 | | | | | |
| Jumlah Trailer | 0,137721495 | | | | | |

Annastashia Dinie Aprilia Cakrawinata, Endah Kurniyaningrum, Bambang Endro Yuwono, Darmawan Pontan

The Crane Number and Trailer Count variables are once again tested for their significance validity with the linear regression of the two variables to cost. The results *of the second regression P-value are obtained as follows:*

Table 20 Results of *Predictive Value* (Second Regression) Variable Number of Cranes (x1) and Number of Trailers (x3) to Cost (Y)

| | P-value |
|----------------|----------|
| Intercept | 0,000906 |
| Jumlah Crane | 0,107285 |
| Jumlah Trailer | 0,102198 |

Based on the results of the second regression, it was found that *the P-value of* the independent variables Number of Cranes (X1) and Number of Trailers (X3) decreased which indicates the significance of these two variables to costs.

The most optimal delivery model based on simulation results in terms of duration and cost

The determination of the most optimal delivery model is also carried out using linear regression. However, it is slightly different from the previous two points, to determine the most optimal simulation, the comparison variable is the minimum Y value. The regression data grouping was divided into three groups based on working hours (8 hours, 12 hours, and 16 hours). The table below is a compilation of the optimal data for the delivery of prefabricated elements for the 8, 12, and 16 manhour simulations.

| | Jumlah | Jam | Jumlah | Durasi | TOTAL RENTAL |
|------------|----------------|-------|---------|--------|---------------------|
| | Crane | Kerja | Trailer | (days) | COST |
| kolom | | 8 | 3 | 299 | Rp4.903.600.000 |
| | 2 | 8 | 6 | 150 | Rp4.920.000.000 |
| | 3 | 8 | 9 | 100 | Rp3.300.000.000 |
| beam | | 8 | 3 | 161 | Rp2.640.400.000 |
| | 2 | 8 | 6 | 81 | Rp2.656.800.000 |
| | 3 | 8 | 9 | 54 | Rp2.656.800.000 |
| slab | | 8 | 3 | 179 | Rp2.935.600.000 |
| | 2 | 8 | 6 | 90 | Rp2.952.000.000 |
| | 3 | 8 | 9 | 60 | Rp2.952.000.000 |
| crane beam | | 8 | 3 | 40 | Rp656.000.000 |
| | \overline{c} | 8 | 6 | 20 | Rp656.000.000 |
| | | 8 | 9 | 14 | Rp688.800.000 |

Table 21 Optimal Data Compilation of 8 Working Hours Simulation Results

Tabel 22 Kompilasi Data Optimal Hasil Simulasi 12 Jam Kerja

| | Jumlah | Jam | Jumlah | Durasi | TOTAL RENTAL |
|------------|----------------|-------|---------|--------|---------------------|
| | Crane | Kerja | Trailer | (days) | COST |
| kolom | | 12 | 3 | 180 | Rp4.032.000.000 |
| | 2 | 12 | 5 | 90 | Rp3.789.000.000 |
| | 3 | 12 | 8 | 60 | Rp2.574.000.000 |
| beam | | 12 | 3 | 97 | Rp2.172.800.000 |
| | 2 | 12 | 5 | 49 | Rp2.062.900.000 |
| | 3 | 12 | 8 | 33 | Rp2.128.500.000 |
| slab | | 12 | 3 | 108 | Rp2.419.200.000 |
| | $\overline{2}$ | 12 | 5 | 54 | Rp2.273.400.000 |
| | 3 | 12 | 8 | 36 | Rp2.322.000.000 |
| crane beam | | 12 | 3 | 24 | Rp537.600.000 |
| | \overline{c} | 12 | 5 | 12 | Rp505.200.000 |
| | 3 | 12 | | 9 | Rp556.200.000 |

Tabel 23 Kompilasi Data Optimal Hasil Simulasi 16 Jam Kerja

Tables 32, 33, and 34 are used as data for linear regression. The Duration variable is set as an independent variable X1 and Total Rental Cost is the dependent variable Y, by regression the coefficient B1 and the value of the constant are obtained so that the equation for the delivery of prefabricated elements for the simulation of 8, 12, and 16 working hours is as follows:

> $Y = (X_1 \times B_1) + Const.$ $Y_{8 \, hour} = (X_1 \times 13.830.298) + 1.221.482.350$ $Y_{12 hour} = (X_1 \times 19.015.161) + 922.783.247$ $Y_{16 \, hour} = (X_1 \times 24.455.923) + 969.961.845$

The table below is a tabulation of all the Duration $(X1)$ variables included in equation Y for each of the working hours modeling. *The green cell* is the smallest Y value (Y-min) for the delivery of each type of precast element.

| | X1 | B1 | Const. | $Y = B1.X1 + Const.$ |
|------------|-----|------------|---------------|----------------------|
| kolom | 299 | 13.830.298 | 1.221.482.350 | 5.356.741.427 |
| | 150 | 13.830.298 | 1.221.482.350 | 3.296.027.037 |
| | 100 | 13.830.298 | 1.221.482.350 | 2.604.512.142 |
| beam | 161 | 13.830.298 | 1.221.482.350 | 3.448.160.314 |
| | 81 | 13.830.298 | 1.221.482.350 | 2.341.736.481 |
| | 54 | 13.830.298 | 1.221.482.350 | 1.968.318.438 |
| slab | 179 | 13.830.298 | 1.221.482.350 | 3.697.105.677 |
| | 90 | 13.830.298 | 1.221.482.350 | 2.466.209.163 |
| | 60 | 13.830.298 | 1.221.482.350 | 2.051.300.225 |
| crane beam | 179 | 13.830.298 | 1.221.482.350 | 3.697.105.677 |
| | 90 | 13.830.298 | 1.221.482.350 | 2.466.209.163 |
| | 60 | 13.830.298 | 1.221.482.350 | 2.051.300.225 |

Table 24 Y Value Tabulation for 8 Working Hour Delivery Modeling Simulation

Table 25 Y Value Tabulation for 12 Working Hour Delivery Modeling Simulation

| | X1 | B ₁ | Const. | $Y = B1.X1 + Const.$ |
|------------|-----|----------------|-------------|----------------------|
| kolom | 180 | 19.015.161 | 922.783.247 | 4.345.512.218 |
| | 90 | 19.015.161 | 922.783.247 | 2.634.147.733 |
| | 60 | 19.015.161 | 922.783.247 | 2.063.692.904 |
| beam | 97 | 19.015.161 | 922.783.247 | 2.767.253.859 |
| | 49 | 19.015.161 | 922.783.247 | 1.854.526.134 |
| | 33 | 19.015.161 | 922.783.247 | 1.550.283.558 |
| slab | 108 | 19.015.161 | 922.783.247 | 2.976.420.630 |
| | 54 | 19.015.161 | 922.783.247 | 1.949.601.938 |
| | 36 | 19.015.161 | 922.783.247 | 1.607.329.041 |
| crane beam | 108 | 19.015.161 | 922.783.247 | 2.976.420.630 |
| | 54 | 19.015.161 | 922.783.247 | 1.949.601.938 |
| | 36 | 19.015.161 | 922.783.247 | 1.607.329.041 |

Table 26 Y-Value Tabulation for 16 Working Hour Delivery Modeling Simulation

Tables 35, 36, and 37 are the tabulation of the variables Duration (X1), B1 (obtained from regression), and Const. (obtained from regression), and variable Y (regression result with input $X1$). After all the Y-minimum data for all modeling is obtained, it is tabulated to find the optimal value in the form of the smallest Y-min as shown in the following table.

Based on the table above, it can be seen that for each type of precast element, both columns, *beams*, *slabs*, and *crane beams* have the smallest Y value for 12 working hours modeling (*green cell*) which means that 12 working hours modeling is the most optimal delivery modeling for each type of precast element.

CONCLUSION

The most optimal delivery model for precast elements, based on the simulations conducted, is evaluated in terms of duration and cost for all types of precast elements during a 12-hour work period. The optimal delivery conditions are: for column elements, using 3 cranes and 9 trailers; for beam and slab elements, using 3 cranes and 8 trailers; and for crane beam elements, using 3 cranes and 7 trailers. Among the three simulation variables used (work hours, number of cranes, and number of trailers), it was found that Work Hours significantly affect Duration by 91.109%, and the Number of Trailers significantly affects Cost by 86.228%. The significance of the Work Hours variable on Duration was observed under the delivery conditions for columns, beams, and slabs with 16 work hours using 3 cranes and 8 trailers; and for crane beams with 16 work hours using 3 cranes and 7 trailers. The significance of the Number of Trailers variable on Cost was observed under the delivery conditions for columns with 12 work hours using 3 cranes and 8 trailers; and for beams, slabs, and crane beams with 12 work hours using 2 cranes and 5 trailers.

To enhance this research, the following suggestions are provided for future studies: 1. Adjust the delivery cycle according to the demand from the precast element installation site. 2. The research conducted at the precast yard of PT. X still uses heavy equipment in the form of a crawler crane, which has different factor values compared to typical precast factories that already use hoist cranes. 3. The research was conducted at the precast yard of PT. X, which is an open area. Therefore, it is recommended for future research to consider weather factors to increase the accuracy of duration calculations. 4. The simulation conducted by the researchers was at the precast yard of PT. X, which supplies precast elements to an installation site within the same factory area. Thus, the simulation did not account for traffic factors that could affect travel time.

REFERENCES

- Abedi, M. et al. (2016) 'Integrated collaborative tools for precast supply chain management', Scientia Iranica, 23(2), pp. 429–448. Available at: https://doi.org/10.24200/sci.2016.2129.
- Al-Bazi, A.F., Dawood, N.N. and Dean, J.T. (2010) 'Improving performance and the reliability of off-site pre-cast concrete production operations using simulation optimisation', Journal of Information Technology in Construction, 15, pp. 335–336. Available at: https://research.tees.ac.uk/en/publications/improving-performance-and-thereliability-of-off-site-pre-cast-co.
- Almashaqbeh, M. and El-Rayes, K. (2022) 'Minimizing transportation cost of prefabricated modules in modular construction projects', Enginering, Construction and Architectural Management, 29(10), pp. 3847–3867. Available at: https://doi.org/https://doi.org/10.1108/ECAM-11-2020-0969.
- Ballard, G. and Arbulu, R. (2004) Taking prefabrication lean, Proceedings of the 12th annual conference of the International Group for Lean Construction. Elsinore, Denmark.
- Bataglin, F.S. et al. (2020) 'Model for planning and controlling the delivery and assembly of engineer-to-order prefabricated building systems : exploring synergies between Lean and BIM 1', 177(March 2019), pp. 165–177.
- Bernstein, H.M., Gudgel, J.E. and Laquidara-Carr, D. (2011) 'Prefabrication and Modularization: Ncreasing Productivity in the Construction Industry', McGraw Hill Construction: New York, NY, USA [Preprint].
- Bertrand, J.W.M. and Muntslag, D.R. (1993) 'Production control in engineer-toorder firms', International Journal of Production Economics, 30–31, pp. 3–22. Available at: http://dx.doi.org/10.1016/0925-5273(93)90077-X.
- Bilec, M. et al. (2006) 'Example of a hybrid life-cycle assessment of construction processes', Journal of Infrastructure System, 12(4), pp. 207–215. Available at: http://dx.doi.org/10.1061/(ASCE)1076-0342(2006)12:4(207).
- Bortolini, R., Formoso, C.T. and Viana, D.. (2019) 'Site logistics planning and control for engineer-to-order prefabricated building systems using BIM 4D modeling', Automation in Construction, 98, pp. 248–264. Available at: http://dx.doi.org/10.1016/j.autcon.2018.11.031.
- Chen, J.H. et al. (2017) 'Optimizing profit and logistics for precast concrete production', Canadian Journal of Civil Engineering [Preprint]. Available at: https://doi.org/https://doi.org/10.1139/cjce-2016-0401.
- Cheng, Z.H. et al. (2023) 'Research on Vehicle Scheduling Optimization Model of

Precast Concrete Components Considering Carbon Emission Cost', Transportation Research Record [Preprint]. Available at: https://doi.org/https://doi.org/10.1177/03611981231211321.

- Clough, R.H., Sears, S.K. and Sears, G.A. (2008) Construction Project Management A Practical Guide to Field Construction Management. 5th edn. Canada: John Wiley & Sons, Inc.
- CPA (2005) 'Improving Construction Logistics', in Report of the Strategic Forum for Construction Logistics Group. London.
- Dan, Y.R. et al. (2024) 'Flowshop scheduling optimization for multi-shift precast production with on-time delivery', Engineering Applications of Artificial Intelligence. 127. Available at: https://doi.org/https://doi.org/10.1016/j.engappai.2023.107163.
- Dan, Y.R. and Liu, G.W. (2023) 'Integrated scheduling optimization of production and transportation for precast component with delivery time window', Enginering, Construction and Architectural Management, ahead-of-p(aheadof-print). Available at: https://doi.org/https://doi.org/10.1108/ECAM-09- 2022-0871.
- Dipohusodo, I. (1996) Manajemen Proyek dan Konstruksi. 7th edn. Yogyakarta: Kanisius.
- Ervianto, W.I. (2004) Teori Aplikasi Manajemen Proyek Konstruksi. Yogyakarta: Andi.
- Fang, Y. and Ng, S.T. (2019) 'Genetic algorithm for determining the construction logistics of precast components', 26(10), pp. 2289–2306. Available at: https://doi.org/10.1108/ECAM-09-2018-0386.
- Han, Y.H., Yan, X.Y. and Piroozfar, P. (2023) 'An overall review of research on prefabricated construction supply chain management', Enginering, Construction and Architectural Management, 30(10), pp. 5160–5195. Available at: https://doi.org/https://doi.org/10.1108/ECAM-07-2021-0668.
- Ho, C.T.T. (2019) 'Application of Optimization To the Production Planning'.
- Hussein, M. et al. (2021) 'Modelling in off-site construction supply chain management: A review and future directions for sustainable modular integrated construction', Journal of Cleaner Production, 310. Available at: https://doi.org/https://doi.org/10.1016/j.jclepro.2021.127503.
- Jacobson, L.E.O. and Lindh, W. (2019) Developing a Supply and Demand Planning Optimization Case study from the Precast Industry. Chalmers University of Technology.
- Jang, Y.E., Son, J.W. and Hwang, S. (2022) 'Requirements Analysis for Development of Off-Site Construction Project Management System: Focusing on Precast Concrete Construction', Buildings, 12(10). Available at: https://doi.org/10.3390/buildings12101499.
- Jeon, S., Lee, J. and Jeong, K. (2021) 'Development of a Simulation Model for Supply Chain Management of Precast Concrete', Korean Journal of Construction Engineering and Management, 22(5), pp. 86–98. Available at: https://doi.org/https://doi.org/10.6106/KJCEM.2021.22.5.086.
- Jiang, W. and Wu, L.J. (2021) 'Flow Shop Optimization of Hybrid Make-to-Order and Make-to-Stock in Precast Concrete Component Production', Journal of

Cleaner Production, 297. Available at: https://doi.org/https://doi.org/10.1016/j.jclepro.2021.126708.

Joyosukarto, M. (2006) 'Studi Sistem Pengendalian Proyek Konstruksi PLTN di Indonesia: Faktor-faktor Penghambat dan Pendukung', in Prosiding Seminar Nasional Ke-12. Yogyakarta.

- Kazaz, A., Ulubeyli, S. and Tuncbilekli, N.A. (2012) 'Causes of delays in construction in Turkey', Journal of Civil Engineering and Management, 18(3), pp. 426–435. Available at: https://doi.org/10.3846/13923730.2012.698913.
- Kerzner, H. (1982) Project Management For Executive. Van Nostrand Reinhold Company.
- Kurniyaningrum, E., et al. (2024) ' Analisis Faktor Penyebab Terjadinya Cost Overrun Pada Proyek Preservasi Jalan', Rang Teknik Journal, 7(2), pp. 367- 372, Available at: http://dx.doi.org/10.31869/rtj.v7i2.5476.
- Ko, C.H. (2013) 'Material transshipment for precast fabrication', Journal of Civil Engineering and Management, 19(3), pp. 335–347. Available at: https://doi.org/10.3846/13923730.2012.744771.
- Ko, C.H. and Ballard, G. (2005) Fabrication lead time and demand variability: An empirical study, Proceedings of the Construction Research Congress. San Diego, CA.
- Kong, L.L. et al. (2018) 'Sustainable performance of just-in-time (JIT) management in time-dependent batch delivery scheduling of precast construction', Journal of Cleaner Production, 193, pp. 684–701. Available at: https://doi.org/https://doi.org/10.1016/j.jclepro.2018.05.037.
- Koskela, L. (1992) Application of the new philosophy to construction. Technical Report No. 72.
- Lessing, J., Stehn, L. and Ekholm, A. (2005) 'Industrialised housing: definition and categorization of the concept', Proceedings of the 13th International Group for Lean Construction Conference, Sydney, Australia, pp. 471–480. Available at: http://www.scopus.com/inward/record.url?eid=2-s2.0-

84866088455&partnerID=40&md5=4f72ea8d09ace562f4e7231a3b0d2834.

- Lu, W.S. et al. (2014) 'Cost-benefit analysis of building information modeling (BIM) implementation in construction projects by demystifying the time-effort distribution curves', Building and Environment, 82, pp. 317–327.
- Mao, W.Q. et al. (2024) 'An optimization model for just-in-time (JIT) delivery of precast components considering 3D loading constraints, real-time road conditions and assembly time', Enginering, Construction and Architectural Management, ahead-of-p(ahead-of-print). Available at: https://doi.org/https://doi.org/10.1108/ECAM-04-2023-0372.
- Marasini, R. and Dawood, N.N. (2002) 'Simulation modeling and optimization of stockyard layouts for precast concrete products', in Proceedings of the Winter Simulation Conference. San Diego, CA: IEEE. Available at: https://doi.org/https://doi.org/10.1109/WSC.2002.1166458.
- Mawlana, M. and Hammad, A. (2013) 'Simulation-based Optimization of Precast Box Girder Concrete Bridge Construction Using Launching Gantry Simulation-based Optimization of Precast Box Girder Concrete Bridge Construction Using Full Span Launching Gantry', in 4th Construction

Specialty Conference. Montréal, Québec.

- Moengin, P. (2009) 'KONFIGURASI HUBUNGAN ANTARA SISTEM PRODUKSI, STRATEGI BISNIS, LINGKUNGAN KOMPETITIF DAN BUDAYA ORGANISASI PADA PERUSAHAAN MANUFAKTUR', Media Riset Bisnis & Manajemen, 9(2), pp. 135–152.
- Muka, I.W., Wahyuni, P.I. and Widiarca, I.K. (2023) 'Supply Chain Risk Management Model: Case Study of the Precast Concrete Company Pt. Adi Jaya Beton Denpasar', Engineering and Technology Journal, 08(12), pp. 3175–3183. Available at: https://doi.org/10.47191/etj/v8i12.08.
- Nica, A. (2019) 'Optimization of reinforcement steel supply to precast concrete plants'.
- Nicał, A. (2021) 'Optimizing transportation in the precast concrete plants', Arabian Journal of Geosciences, 14(10). Available at: https://doi.org/10.1007/s12517- 021-07150-y.
- Nicał, A. and Anysz, H. (2019) 'The quality management in precast concrete production and delivery processes supported by association analysis', International Journal of Environmental Science and Technology, 17, pp. 577– 590.
- NPCA (2006) 'NPCA QUALITY CONTROL MANUAL For Precast Concrete Plants', 14th Editi(May 2005).
- Phan, T. and Athigakunagorn, N. (2022) 'Uncertain Supply Chain Management', 10, pp. 679–692. Available at: https://doi.org/10.5267/j.uscm.2022.5.007.
- PRECAST/PRESTRESSED CONCRETE INSTITUTE (1999) Manual for QUALITY CONTROL for Plants and Production of STRUCTURAL PRECAST CONCRETE PRODUCTS. 4th edn. Edited by T.P.P.C. Committee. Chicago, Illinois: PRECAST/PRESTRESSED CONCRETE INSTITUTE.
- Ribeirinho, M.J. et al. (2020) 'The Next Normal in Construction', McKinsey & Company [Preprint].
- Ruan, M. and Xu, F. (2022) 'IMPROVED EIGHT-PROCESS MODEL OF PRECAST COMPONENT PRODUCTION SCHEDULING CONSIDERING RESOURCE CONSTRAINTS', 28(3), pp. 208–222.
- Saleh, C. and Mubiena, G.F. (2021) 'Implementation of construction supply chain flow based on SCOR 12 . 0 performance standards Implementation of construction supply chain flow based on', pp. 0–7. Available at: https://doi.org/10.1088/1742-6596/1833/1/012012.
- Skjelbred, S., Fossheim, M.E. and Drevland, F. (2015) 'Comparing different approaches to site organization and logistics: multiple case studies', in 23rd Annual Conference of the International Group for Lean Construction. Perth, Australia, pp. 13–22. Available at: http://www.iglc.net/papers/details/1178.
- Soeharto, I. (1999) Manajemen Proyek: Dari Konseptual Sampai Operasional. 2nd edn. Jakarta: Erlangga.
- Soemardi, B.W. et al. (2006) 'Konsep Earned Value untuk Pengelolaan Proyek Konstruksi', Institut Teknologi Bandung, pp. 1–13. Available at: https://www.academia.edu/2979947/Konsep_Earned_Value_untuk_Pengelol aan_Proyek_Konstruksi.
- Tucker, S.N. et al. (2001) Building and construction industries supply chain project (domestic), CSIRO Confidential Report, Canberra.
- Wang, S. et al. (2020) 'Research on production process optimization of precast concrete component factory based on value stream mapping', Enginering, Construction and Architectural Management, 27, pp. 850–871. Available at: https://doi.org/10.1108/ECAM-10-2018-0455.
- Wang, S. and Zhang, X. (2023) 'Production scheduling of prefabricated components considering delivery methods', Scientific Reports, 13(1), pp. 1– 14. Available at: https://doi.org/10.1038/s41598-023-42374-w.
- Wang, Z. and Hu, H. (2017) 'Improved precast production-scheduling model considering the whole supply chain', Journal of Computing in Civil Engineering, 31.
- Wang, Z.J., Hu, H. and Zhou, W. (2017) 'RFID Enabled Knowledge-Based Precast Construction Supply Chain', Computer-Aided Civil and Infrastructure Engineering, 32(6), pp. 499–514. Available at: https://doi.org/https://doi.org/10.1111/mice.12254.
- Yang, Z.T., Ma, Z.L. and Wu, S. (2016) 'Optimized flowshop scheduling of multiple production lines for precast production', Automation in Construction, 72, pp. 321–329.
- Yin, J. et al. (2024) 'Multi-objective optimization for coordinated production and transportation in prefabricated construction with on-site lifting requirements', Computers & Industrial Engineering, 189. Available at: https://doi.org/https://doi.org/10.1016/j.cie.2024.110017.
- Yuan, Z. et al. (2020) 'Research on Lean Planning and Optimization for Precast Component Production Based on Discrete Event Simulation', 2020.
- Yusuf, M.M., Karam, A. and Eltawil, A.B. (2019) 'A Simulation based Optimization Study for Optimum Sequencing of Precast Components Considering Supply Chain Risks', International Conference on Operations Research and Enterprise Systems, (Icores), pp. 330–337. Available at: https://doi.org/10.5220/0007373303300337.
- Zhai, Y. et al. (2017) 'Production lead-time hedging and coordination in prefabricated construction supply chain management', International Journal of Production Research, 55(14), pp. 3984–4002. Available at: https://doi.org/https://doi.org/10.1080/00207543.2016.1231432.
- Zhang, H. and Yu, L. (2020) 'Dynamic transportation planning for prefabricated component supply chain', Enginering, Construction and Architectural Management, 27(9), pp. 2553–2576. Available at: https://doi.org/https://doi.org/10.1108/ECAM-12-2019-0674.
- Zhang, R.X. et al. (2023) 'Green optimization for precast production rescheduling based on disruption management', Journal of Cleaner Production, 420. Available at: https://doi.org/https://doi.org/10.1016/j.jclepro.2023.138406